No.13011/50/2012-CA-I Government of India Ministry of Coal

New Delhi, dated 4 May, 2012

To

- (i) The Principal Secretary and Chairman,
 Uttar Pradesh Rajya Vidyut Utpadan Nigam Ltd,,
 201, Bapu Bhawan, Lucknow 226 001
- (ii) The Managing Director, Chhattisgarh Mineral Development Corporation, Sona Khan Bhawan , Ring Road No. 1, Village Purena, Ravigram , Raipur- 482 006
- (iii) The Managing Director,Maharashtra State Power Generation Corporation Limited,Prakashgad, Plot No. G-9,Bandra(E)Mumbai- 400 051

Subject: Show cause notice in respect of Chendipada & Chendipada-II coal block.

Sir,

I am directed to refer to this Ministry's letter No. 13016/8/2007-CA-I dated 25.07.2007 conveying allocation of Chendipada & Chendipada-II coal block in pursuance of the provisions contained in Section 3(3)(a) of the Coal Mines (Nationalization) Act, 1973, subject to certain conditions. One of the conditions of allocation was that coal production from the captive block shall

SK

commence within 36 months (42 months in case the area is in forest land) in case of open cast mine and in 48 months (54 months in case the area falls under forest land) in case of UG mine from the date of allocation letter. The end- use project schedule and the coal mine development schedule should be modified accordingly and submitted to the Ministry within 3 months from the date of allocation.

2. In order to expedite the development of the coal block, various review meetings were held from time to time with the representatives of the company. In the review meeting held on 11/12.01.2012, it was noticed that no serious efforts have been made by the company to develop the coal block, even after repeated assurances tendered by the Company during the period. It is also noted that all the important/critical milestones such as grant of previous approval, EMP, Forest Clearance, Mining Lease and Land Acquisition are pending for Chendipada & Chendipada-II coal block. The company has repeatedly failed to keep its promises made to the Ministry and is thus non-serious about timely development of the block. The details of milestones to be achieved and the time lapsed against each milestone are given in the table below:-

Chendinada I:

Mile Stones	Schedule date of Completion	Actual date of Completion	Slippage in YY/MM
Purchase of GR	8.9.2007	15.10.2009	2Yrs 1 Months
Submission of Bank Guarantee	25.10.2007	11.12.2007	2 Months
Mining Lease Application	25.10.2007	31.3.2011	3Yrs 5 Months
Submission of Mining Plan	25.1.2008	31.3.2010	2Yrs 2 Months
Approval of Mining Plan	25.3.2008	4.7.2011	3Yrs 4 Months
Application of Previous approval	25.5.2008	Pending	3Yrs 10 Months
Granting of Previous approval	25.6.2008	Pending	3Yrs 9 Months
Application of Forest clearance	25.7.2008	11.4.2011	2Yrs 9 Months
Grant of Forest Clearance	25.1.2009	Pending	3Yrs 2 Months (as on 3/2012)
Application EMP Clearance	25.7.2008	13.7.2010	2Yrs



Grant of EMP Clearance	25.1.2009	Pending	3Yrs 2 Months (as on 3/2012)
Grant of Mining Lease	25.7.2009	Pending	2Yrs 8 Months (as on 3/2012)
Application of Land Acquisition	25.2.2009	21.2.2011	2Yrs
Completion of Land Acquisition	25.7.2010	Pending	1Yr 8 Months (as on 3/2012)
Application for opening permission	25.11.2010	Pending	1Yr 4 Months (as on 3/2012)
Grant of Opening permission	25.12.2010	Pending	1Yr 3 Months (as on 3/2012)
Coal Production	25.1.2011 (42 Months)	Pending	1Yr 2 Months (as on 3/2012)

Chendipada-II:

Chendipada-II:		1	
Mile Stones	Schedule date of Completion	Actual date of Completion	Slippage in YY/MM
Purchase of GR	25.10.2009 (27 Months)	Pending	2Yrs 5 Months (as on 3/2012)
Submission of Bank Guarantee	25.10.2007	23.10.2007	-
Mining Lease Application	25.01.2010	Pending	2Yrs 2 Months (as on 3/2012)
Submission of Mining Plan	25.4.2010	Pending	2Yrs (as on 3/2012)
Approval of Mining Plan	25.6.2010	Pending	1Yr 9 Months (as on 3/2012)
Application of Previous approval	25.8.2010	Pending	1Yr 7 Months (as on 3/2012)
Granting of Previous approval	25.9.2010	Pending	1 Yr 6 Months (as on 3/2012)
Application of Forest clearance	25.10.2010	Pending	1Yr 5 Months (as on 3/2012)
Grant of Forest Clearance	25.4.2011	Pending	1Yr (as on 3/2012)
Application EMP Clearance	25.10.2010	Pending	1Yr 5 Months (as on 3/2012)
Grant of EMP Clearance	25.4.2011	Pending	1Yr (as on 3/2012)
Grant of Mining Lease	25.10.2011	Pending	5 Months (as on 3/2012)
Application of Land Acquisition	25.5.2011	Pending	10 Months (as on 3/2012)
Completion of Land Acquisition	25.10.2012	Pending	-



Application for opening permission	25.2.2013	Pending	- 2 g
Grant of Opening permission	25.3.2013	Pending	-
Coal Production	25.4.2013 (42 Months)	Pending	-

3. Under the above circumstances, you are hereby called upon to show cause, on each milestone separately, to this Ministry within a period of 20 days from the date of issue of the show cause notice as to why the delay in the development of the coal block should not be held as violation of the terms and conditions of the allotment of Chendipada & Chendipada-II coal block, failing which it would be presumed that your company has no explanation to offer and action as appropriate would be taken against your company for de-allocation of Chendipada & Chendipada-II coal block.

(Sandeep Gupta)
Under Secretary to the Govt. of India

Copy to The Coal Controller, Coal Controller Organisition, Kolkata.