SHOW CAUSE NOTICE By Speed Post

No.13016/71/2008-CA-I Government of India Ministry of Coal

New Delhi, dated 6 June, 2013

To.

(i) The Managing Director, M/s Monnet Ispat Ltd., Monnet House, 11, Masjid Moth, Greater Kailash Part-II, New Delhi-110048.

(ii) The Managing Director, M/s Topworth Steel Pvt. Ltd., Borai Industrial Growth Centre, Rasmara, Durg, Chhattisgarh – 491001. 9/1, R.N. Mukherjee Road, Kolkata - 700 001

Subject: Show Cause Notice to M/s Monnet Ispat Ltd. & M/s Topworth Steel Pvt. Ltd. in respect of Rajgamar Dipside (South of Phulkadih Nala) Coal block – regarding. Sir,

I am directed to refer to this Ministry's allocation letter of even number dated 03.06.2009 conveying allocation of Rajgamar Dipside (South of Phulkadih Nala) coal block in pursuance of the provisions contained in Section 3(3)(a)(iii) of the Coal Mines (Nationalisation) Act, 1973, subject to certain conditions. One of the conditions of allocation was that coal production from the captive block shall commence within 36 months (42 months in case the area is in forest land) in case of open cast mine and in 48 months (54 months in case the area falls under forest land) in case of UG mine from the date of allocation. The end- use project schedule and the coal mine development schedule were to be modified accordingly and submitted to the Ministry within 3 months from the date of allocation.

- 2. In order to expedite the development of the coal blocks, review meetings were held from time to time. In the review meeting held on 11/12.01.2012, it was noticed that the progress of the **Rajgamar Dipside** (South of Phulkadih Nala) coal block allocated to the company is not satisfactory. The Committee expressed concern over unsatisfactory progress and advised to expedite the development of the coal block. Accordingly, a caution letter dated 26.04.2012 was issued to the company with the direction to expedite the development of the coal block and be careful in future with respect to the milestones stipulated.
- 3. In the meantime, the Government has constituted an Inter-Ministerial Group (IMG) on 21.06.2012 under the Chairmanship of Additional Secretary, Ministry of Coal having members from Ministry/Department of Power, Steel, Industrial Policy & Promotion, Legal Affairs and Economic Affairs. IMG has been given the mandate to review the progress of development of allocated coal blocks and associated end use projects and to recommend action including deallocation, if required. IMG in its 18th meeting held on 01.05.2013 inter alia considered the status of the development of the Rajgamar Dipside (South of Phulkadih Nala) Coal Block prepared by



the Coal Controller's Organisation (CCO) as on 31st December, 2012 and noted that no significant progress has been made by your company towards development of the coal block. It has been noticed that a number of important/critical milestones are pending. The details of milestones to be achieved and the time lapsed against each milestone, as reported by the Office of Coal Controller, are given in the table below:

Mile Stones	Schedule date of Completion	Actual date of Completion	Slippage in YY/MM (as on Dec12)	Remarks	Special Observation
Purchase of GR	18.7.09 (45 days)	12.3.2010	8 Months		
Submission of Bank Guarantee	03.09.09 (3 months)	31.8.2009	Advance	BG introduced in Pvt block in March.2005	
Mining Lease Application	03.09.09 (3 months)	3.9.2010	1 Yr.	ML area 625 Ha. Land acquired by SECL under CBA Act.	
Submission of	3.12.09	12.11.2010	11		
Mining Plan	(6 months)		Months_		
Approval of Mining Plan	3.2.2010 (8 months)	Pending.	2Yrs 10 Months	Revised MP submitted to MOC on Aug.12.	
Application of	3.4.2010	Pending.	2Yrs 8		
Previous approval	(10 Months)		Months		
Granting of	3.5.2010	Pending.	2Yrs 7	• !	
Previous approval	(11 months)		Months		
Application of	3.6.2010	16.12.2011	1yr 6	Forest land:-	
Forest clearance	12 months)		months	567.09 Ha	
Grant of Forest	3.12.2010	Pending.	2Yr		
Clearance	(18 months)				
Application EMP Clearance	3.6.2010 (12 months)	Pending.	2Yrs 6 months	EMP application will be submitted in Jan13 after certification of boundary by CMPDIL.	
Grant of EMP Clearance	3.12.2010 (18 months)	Pending.	2 Yr		
Grant of Mining Lease	3.6.2011 (24 months)	Pending.	1 Yr 6 m		Land already acquired under CBA Act
Application of	3.1.2011	14.1.2011	-		
Land Acquisition	(19 moths)				



Completion of	3.6.2012	Pending.	6 months		}
Land Acquisition	(36 months)				<u> </u>
Application for	3.10.2013	Pending.	-		
opening	(52 Months)	-			}
permission		<u> </u>			
Grant of Opening	3.11.2013	Pending.	-		
permission	(53 months)				
Coal Production	3.12.2013	Pending.	-	UG mine with	
	(54 months)			forest land.	

Observation of Field Office of CCO during inspection of the block				
Date of Inspection	26.11.2012			
Infrastructure development	As per site inspection carried out by OSD Office, Ranchi, it was reported that no Infrastructure has been developed.			
Activities related to coal transportation	• No			
Presence of mining equipment.	• No			
Any sign of mining activities.	• No			
Escrow A/c for mine closure	• No			
Other activities	• No			
Engagement of MDO	No information			

Keeping in view unsatisfactory progress, IMG recommended to issue show cause notice for delay in development of coal block. The recommendation of IMG has since been considered and accepted by the Government.

- 4. Under the above circumstances, you are hereby called upon to show cause, on each milestone separately to this Ministry within a period of 20 days from the date of issue of show cause notice as to why the delay in the development of the coal block should not be held as violation of the terms and conditions of the allocation of Rajgamar Dipside (South of Phulkadih Nala) coal block, failing which it would be presumed that your company has no explanation to offer and action as appropriate would be taken against your company for deallocation of said coal block.
- 5. You are also requested to furnish a detailed status note on the progress of end use plant(s) (EUPs) for which the above mentioned coal block was allocated to you.

/ ~

Yours faithful

(S.K. Shahi) Director

Tel: 23382807

Copy to:

(i) The Coal Controller, Coal Controller Organisation, 1- Council House Street, Kolkata.

(ii) NIC, Ministry of Coal for uploading the letter on Ministry's website.